

2024 Schlieman Avenue Reconstruction

Construction Update → November 4, 2024

Schlieman Avenue Residents:

Construction is wrapping up for 2024 season on the project. The project will be substantially completed this fall, while a number of items and final completion of the project will take place in the spring/early summer of 2025. This notice is intended to provide an update on the current status of the project and what to expect moving forward. A summary is below.

Schlieman Avenue

Summary of Construction Activity

Recently Completed Work

- Concrete curb and gutter, sidewalk and driveways have been completed
- Initial lift of bituminous pavement has been placed in the street.
- Topsoil placement and rough grading has been completed.

Upcoming Work (Fall 2024)

- Installation of permanent traffic signs.
- Raise utility structures to grade in street.
- Temporary site stabilization – hydraulic mulch.
- General site cleanup and punch list items.

Next Year (2025)

- Topsoil Preparation, Seeding, Turf Restoration
- Final (top) lift of bituminous pavement in street.
- Completion of any punch list items, warranty repairs, corrections, and final acceptance of project.

Further information will be provided on the project schedule and turf restoration process next year.

Additional Information

→ Construction Impacts

- **Waste Collection | Garbage and Recycling collection will be moved back to the street starting this week (November 7). Please resume bringing garbage and recycling to the curb.**
 - Collection companies have been notified.
- **Access |** Impacts to local street and driveway access will be minimal throughout the remainder of the project.
 - While there will be work taking place, street and property access will be maintained. In the event of any long-term impact to your driveway access, you will be notified.



2024 Schlieman Avenue Reconstruction

Construction Update → November 4, 2024

► Contact Project Staff:

- ↳ If you have ANY other questions other items you think may be of importance to the project.

► General Comments and Reminders

- ↳ Please continue to travel with caution when work is taking place on the project, as there will be workers and equipment on the site at times.
- ↳ While the work is substantially completed this fall, it is not done. There are a number of items that require further attention prior to final acceptance of project.

► Communication and Updates

- ↳ Future communications and information will be provided in the spring of 2025.
 - This will include information regarding the turf restoration.

► Our Thanks

Your patience and understanding during this project is appreciated. We know that this project has taken a significant amount of time and has created inconvenience and disruption to you.

Please feel free to contact me with any questions or other items pertaining to the project.

Michael Weber

Project Engineer

Apex Engineering Group

320-310-7197 (Cell)

michael.weber@apexenggroup.com